

14 May 1976

*Done 5/30*

STATUS OF OFFICE OF SECURITY RENOVATIONS

1. ROOM 4E-64 Conference Room

The sliding panel display system will be ready for installation about 6 June 1974 and will require 4 days for installation.

The new furniture for the conference room is on order, no firm delivery date is available to date.

2. ROOM 4E-49 - 4E-63 Registry & Personnel Branch

4E-49 requires installation of telephones, power and painting to complete, and under normal circumstances should be ready for occupancy by 24 May 1974.

The Conserv-A-File units have been ordered but no delivery date is available.

ROOM 4E-63 requires installation of telephones and power, setting door and painting, anticipate completion by 31 May 1974.

3. ROOM 3F-20 thru 3F-28 Special Security Center

The request to reconfigure as a Special Purpose Vault Area has been forwarded to Records Management with a Security Survey. No date is available for completion.

4. ROOMS 1E-24, 26, 1F-13, 16, & 19 Security Duty Office, Badge Office, Guard Office & Security Command Center

The request has been submitted and is in the hands of the Architectural Design Staff, LSD. No completion date is available.

5. The request to reconfigure space on the second floor of Key Building, for Security Personnel now located in the C of C Building has been forwarded to G. S. A. No completion date is available.

25X1A